COMPLETION REPORT

1	Name of the Work	Repair to toilet and providing sanitary and water supply pipelines to Existing borewell in Ward No.12
2	Sanctioned Estimate No. and date	EE/DD/TS/39/20-21 Dated: 20.05.2019
3	Head of Account which is chargeable	P3294 (Job Code 012-20-000113)
4	Instrument Order No. and date	EE/DD/WO/ 170/20-21 dated: 01.02.2021
5	Name of Contractor	M/s INCHARA CONSTRUCTIONS, Prop SRI SHANTHKUMAR P.
6 a	Time Stipulated for Completion of Work	60 days
b	Delay in Execution of Work	—
7	Measurement recorded in	MB No. 1797/13-14 Page No. 179661 – 179673
8	Check Measurement of the Asst	AEE
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/Junior Engineer	A P Shivakumar
	b) Asst. Executive Engineer	M Nagesh Murthy AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 15.00 Lakhs	12,55,245.32	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12
15/03/2021.

Asst.Executive Engineer
Shettyhalli sub division
1255245.00.

Executive Engineer
Dasarahalli Division